

PROPOSED ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM

FINANCIAL YEAR 2022-2023

Procuring Entity Name & Code: Director, Shah Amanat International Airport, Chattogram

Project/Programme Code

100, 3211107, 3231302, 3255102, 3258101, 3258102, 3258104, 3258105, 3258108, 3258109, 3258110, 3258111, 3258133

FY 2022-23: Proposed Budget: 877 (Figure in Lac TK)

Code No.	On Going FY: 2021-22			Works FY: 2022-23			Summary		
	Total Works	Estimated Cost (Lac TK)	Budget Allocation	Total Works	Estimated Cost (Lac TK)	Budget Allocation	Total Works	Estimated Cost (Lac TK)	Budget Allocation
1	2	3	4	5	6	7	8	9	10
100	1	27		7	87		8	114	
3211107	0	0		1	60		1	60	
3231302	0	0		4	12		4	12	
3255102	1	1.5		3	22		4	23.5	
3258101	11	53		13	63		24	116	
3258102	0	0		1	60		1	60	
3258104	0	0		1	5		1	5	
3258105	2	19		13	117.5		15	136.5	
3258108	0	0		1	200		1	200	
3258109	3	12		0	0		3	12	
3258110	2	10		2	9		4	19	
3258111	1	10		2	30		3	40	
3258133	3	15		6	64		9	79	
Total							78	877	

Approved

সদস্য অনুমোদনের জন্য উপস্থাপন করা হলো।

মোঃ ইব্রাহিম মুহী
সিএনএস প্রকৌশলী
১. আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।
29/04/2022

মোঃ আব্দুল আলী উল্লাহ
সহকারী পরিচালক (সিএনএস)
স্টেশন বোম্বার্ডিং কর্মকর্তা
আব আমানত আন্তর্জাতিক বিমানবন্দর
সিএএবি, চট্টগ্রাম
29/04/2022

মোঃ নজরুল ইসলাম নবুদদার
এরোড্রাম কর্মকর্তা
ভিত্তিক কর্মকর্তা (পরিচালক)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।
29/04/2022

উইং কমান্ডার মোঃ ফরহাদ হোসেন বান, সিএসপি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম
29/04/2022

মুহাম্মদ আব্দুল মোনেম
উপ-পরিচালক (পরিচালনা)
বেসামরিক বিমান চলাচল কর্তৃপক্ষ
১ নম্বর কমিটোলা, ঢাকা-১২২৯
29/04/22

সিএম: 29/04/22
এয়ার কমন্ডার সাদিকুর রহমান চৌধুরী
সদস্য (পরিচালনা ও পরিকল্পনা)
বেসামরিক বিমান চলাচল কর্তৃপক্ষ।

চেয়ারম্যান
বেসামরিক বিমান চলাচল কর্তৃপক্ষ
ঢাকা, বাংলাদেশ

Ministry/Division	Ministry of Civil Aviation and Tourism
Agency	Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code	Director, Shah Amanat International Airport.
Project/Programme Name & Code	100 (Ongoing)

Budget: Office Equipment and Furniture
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 114 Lac

[illegible]

Approved


 ২৭/০৫/১০২
 মোঃ ইবনুল মুহী
 সিএনএস প্রকৌশলী :
 দপ্তর অফিস অফিসিয়ার বিদ্যমান
 টেক্সট।

29/04/2022
মোহাম্মদ আলি উল্লাহ
সহকারী পরিচালক (পিএমএস)
ফোন বোম্বার্ডিং ডায়ালগ
দফতর আদায়ত জার্নালটিং সিআইবি, ঢাকা


 মোঃ নজরুল হোসাইন মল্লিকদার
 এনোত্রায় কর্মকর্তা
 ভাটার কর্মকর্তা (পরিদে)
 শাহ আমানত আভ: বিমানবন্দর, ঢাকা

১২ ২৯/০৫
উইং কমান্ডার বো. দরগান বোম্বার্ডার, পিবি
পরিচালক
মার জাভানত আফগানিস্তান বিমানবাহিনী
-১৭-১৩

মুহাম্মদ আব্দুল মোনেম
উপ-পরিচালক (পরিকল্পনা)
স্বাস্থ্যিক বিমান চলাচল কর্তৃপক্ষ
কুর্দিটাল ডাকা-১২২৪

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-23**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 100

Budget: Office Equipment and Furniture
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 114 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
2		Supply of Photocopier Machine (03 Nos.) at SAIA, Ctg.	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
3		Supply of Personal Computer Desktop with Table (10 Nos.) Laptop (04 Nos.) at SAIA, Ctg.	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
4		Supply of Black & White Printer (10 Nos.) and Colour Printer (03 Nos.), Document Scanner (05 Nos.) at SAIA, Ctg.	Job	1	LTM/e-GP	HOPE	CAAB own fund	7.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
5		Repair, Scraping & Painting of Baggage Trolley, Sofa Set & Lounge Chair (Passengers Waiting Room) etc. Shah Amanat International Airport, Chattogram.	Job	1	LTM	HOPE	CAAB own fund	10.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

স্বাক্ষরিত
সিএমএইচ
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

স্বাক্ষরিত
মহাকাশ পরিচালক (চট্টগ্রাম)
সিএমএইচ
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

স্বাক্ষরিত
মহাকাশ পরিচালক (চট্টগ্রাম)
সিএমএইচ
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

উই কম্পার মো কামাল
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম

মুহাম্মদ আব্দুল মোনেম
উপ-পরিচালক (পরিচালনা)
সামগ্রিক বিমান চলাচল কর্তৃপক্ষ
৬৬৪ কমিটোলা ঢাকা-১২২৯

Approved

Contract No	Pack No	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
6		Supply of Different Types of Furniture for diff. Section at Shah Amanat International Airport, Chattogram	Job	1	LTM/e-GP OTM	HOPE	CAAB own fund	30.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
7		High visible vest (400 pcs) for AVSEC, Ansar and other section with CAAB monogram	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
8		Emergency Unseen work (Quotation) at Shah Amanat International Airport Chattogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	2.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									

[Signature]
মোঃ ইব্রাহিম মুহী
সিএনএম প্রকৌশলী
স্বাধীনতা সড়ক, চট্টগ্রাম
১৫০০১

[Signature]
মোহাম্মদ আলি উল্লাহ
বহরারী পরিচালক (সিএনএম)
সিএনএম প্রকৌশলী
স্বাধীনতা সড়ক, চট্টগ্রাম
১৫০০১

[Signature]
মোঃ নজরুল ইসলাম মল্লিক
প্রকৌশলী কর্মকর্তা
স্বাধীনতা সড়ক, চট্টগ্রাম
১৫০০১

[Signature]
২৪/০৮/২০২২
উইং কমান্ডার মোঃ ফরহান হোসেন বাদ, সিএনএম
পরিচালক
স্বাধীনতা সড়ক, চট্টগ্রাম
১৫০০১

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3211107

Budget: Vehicle Maintenance
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 60 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Rent of Staff Bus (AC) at Shah Amanat International Airport.	Job	1	L1/MOTM LTM	HOPE	CAAB own fund	60.00	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

মোঃ ইবনুল মুহী
নি.এন.এম. প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

29/06/2022
মোঃ নজরুল ইসলাম মজুমদার
প্রকৌশলী পরিচালক (সিএনএম)
চৌধুরী গোলাম মোস্তাফিজ, কর্মকর্তা
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
নিউ এলি, চট্টগ্রাম

29.06.2022
মোঃ নজরুল ইসলাম মজুমদার
এক্সিকিউটিভ কর্মকর্তা
আন্তর্জাতিক কর্মকর্তা (দায়িত্বে)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

27.06.2022
উপকর্তার মোঃ ফরহান হোসেন খান, প্রকৌশলী
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3231302

Budget: Local Training
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 12 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Different types of local training (Computer, English Spoken, Security Training & others) at Shah Amanat International Airport.	Job	3	LTM	HOPE	CAAB own fund	5.00	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
2		Arrangement of local training (LINUX) for CNS manpower at SAILA, CTG	Job	1	LTM/e-GP	HOPE	CAAB own fund	4.50	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
3		National Integrity Strategy Training	Job	1	LTM/e-GP	HOPE	CAAB own fund	1.50	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
4		Different type of emergency training (quotation) at SAILA, CTG	Job	1	LTM/e-GP	HOPE	CAAB own fund	1.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

[Signature]
মোহাম্মদ আলি উদ্দাহ
সহকারী পরিচালক (নির্বাহন)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
মোহাম্মদ আলি উদ্দাহ
সহকারী পরিচালক (নির্বাহন)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29.06.2022

[Signature]
29.06.22
উপকম্পার বা কক্সন সিস্টেম বান, নিউজি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-23**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3255102 (Ongoing)

Budget: Stationary
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 23.5 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Supply of Stationery Goods (Duplicating Paper-400 Rim, Offset Paper-200 Rim, Ball pen-24 box, Sign pen-20 doz, Marker Pen-12 doz, Trace Marker-12 doz, Glue Gum-12 doz, Stamp pad-6 doz, Calculator-6 doz, Stappler Machine-6 doz, Tread ball-12 Doz, Transferent file-20 Doz, Stapper Pin-200 box, Binder Clips-50 box, Jems Clips-60 doz, Panch Machine-6 doz, Security Register-12 doz, STP Form, Passengers Opinion form etc.) for different Section at Shah Amanat international Airport, Chattogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	1.50	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

Approved

Elaun
29/04/2022
মোঃ ইব্রাহিম মুহা
নিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

29/04/2022
মোঃ নজরুল ইসলাম মজুমদার
প্রোগ্রামার কর্মকর্তা
আন্তর্জাতিক বিমানবন্দর
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

27.06.22
উই কবাজির মোঃ মরহুম হোসেন খান, সিএসসি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-23**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3255102

Budget: Stationary
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 23.5 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
2		Supply of Stationery Goods (Big size stapler, type writer ribbon, security register, bill book, progressive strip, file tag, sealing wax etc.) for different Section at Shah Amanat international Airport, Chattogram.	Job	2	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		27-Sep-22	11-Oct-22	15-Nov-22	29-Nov-22	06-Dec-22	03-Jan-23		04-Mar-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
3		Supply of diff.types of Computer Printer Cartize-12 doz ,Photo copier Cartize-12 pcs, Pen Holder-2 doz, Envelop-15000 etc. at Shah Amanat International Airport, Chattogram.	Job	2	LTM	HOPE	CAAB own fund	8.00	Planned Dates		28-Jul-22	08-Sep-22	20-Oct-22	24-Nov-22	01-Dec-22	29-Dec-22		28-Jan-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
4		Emergency unseen Stationary Work (Quotation) at Shah Amanat International Airport, Chattogram.	Job	1	LTM	HOPE	CAAB own fund	4.00	Planned Dates		28-Jul-22	08-Sep-22	20-Oct-22	24-Nov-22	01-Dec-22	29-Dec-22		28-Jan-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									

Signature
29/06/2022
মোঃ ইব্রাহিম হুসেইন
সিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Signature
29/06/2022
মোঃ/মদন আলী উল্লাহ
সহকারী পরিচালক (সিএনএস)
চৌধুরী মোহাম্মদ হাবিবুল্লাহ
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Signature
29.06.2022
মোঃ নজরুল ইসলাম মাহমুদাঙ্গ
প্রোগ্রামার কর্মকর্তা
সহকারী কর্মকর্তা (পার্মিট)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

Signature
27.06.22
উইং কমান্ডার মোঃ ফরহান হোসেন খান, সিএসসি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-23**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258101(Ongoing)

Budget: Vehicle Maintenance
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 116 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	1	Prado Jeep Cha-Met-Gha-11-0167 Providing Fitting & Fixing Spare Parts of Suspension,Engine overhauling & machining works,Injector Fuel Pump. Air Condition and others Spare Parts,Seat cover change, supply wheel & Battery .	Job	1	LTM/e-GP	HOPE	CAAB own fund	6.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
2	2	Pajero Jeep Cox's Bazar-Gha-11-0048. Providing Fitting & Fixing Suspension, Engine overhauling & machining works, Air Condition & other Spare parts,Seat cover change, supply of wheel and battery etc.	Job	1	LTM/e-GP	HOPE	CAAB own fund	6.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
3	3	Toyota Noah Dha-Met-Cha-51-1313. Providing Fitting & Fixing Suspension, Engine overhauling & machining works and Maintenance , Starting Box, Starting Coloum, Gear liver,spring set,Seat cover change,Denting,Painting and Wheel & Battery Supply .	Job	2	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
4	4	Mitsubishi pickup Dha-Met-Tha-11-3134. Providing Fitting & Fixing Suspension, Engine overhauling & machining works and Maintenance , Starting Box, Starting Coloum, Gear liver,spring set,Seat cover change,Denting,Painting and Wheel & Battery Supply .	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									

Approved

[Signature]
29/05/23
সহকারী প্রকল্প পরিচালক (মি. কামাল)
স্বাক্ষরিত

[Signature]
29/05/23
সহকারী প্রকল্প পরিচালক (মি. কামাল)
স্বাক্ষরিত

[Signature]
29/05/23
সহকারী প্রকল্প পরিচালক (মি. কামাল)
স্বাক্ষরিত

[Signature]
29/05/23
সহকারী প্রকল্প পরিচালক (মি. কামাল)
স্বাক্ষরিত

[Signature]

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
5	5	Mitsubishi pickup Dha-Met-Tha-11-1404. Providing Fitting & Fixing Suspension, Engine overhauling & machining works and Maintenance, Starting Box, Starting Coloum, Gear liver,spring set,Seat cover change,Denting,Painting and Wheel & Battery Supply.	Job	2	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23	154	30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
6	6	Mitsubishi Ambulance Dha-Met-ca-71-0102. Providing Fitting & Fixing Suspension, Engine overhauling & machining works and Maintenance, Starting Box, Starting Coloum, Gear liver,spring set,Seat cover change,Denting,Painting and Wheel & Battery Supply.	Job	3	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23	154	30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
7	7	Toyota Ambulance Cha-Met-cha-71-0399. Providing Fitting & Fixing Suspension, Engine overhauling & machining works and Maintenance, Starting Box, Starting Coloum, Gear liver,spring set,Seat cover change,Denting,Painting and Wheel & Battery Supply.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23	154	30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
8	8	Providing Fitting & Fixing Spare Parts Mower Maintenance & Gear box change,Wheel & Battery,Engine Gear box change of Tractor-2	Job	1	LTM/e-GP	HOPE	CAAB own fund	3.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23	154	30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
9	9	Providing Fitting & Fixing Spare Parts Mower Maintenance & Gear box change,Wheel,Engine Gear box change of Tractor-3	Job	1	"	HOPE	CAAB own fund	3.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23	154	30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									

Approved

29/06/2022
সিএনএস প্রকৌশলী
সহকারী পরিচালক (সিএনএস)
সেতুল মোদাফোন ফর্ম-৩০১

29/06/2022
মোহাম্মদ মাহিদুল হক
সহকারী পরিচালক (সিএনএস)
সেতুল মোদাফোন ফর্ম-৩০১

29/06/2022
সহকারী পরিচালক (সিএনএস)
সেতুল মোদাফোন ফর্ম-৩০১

29/06/2022
উঃ কম্পার মোঃ ফারুক হোসেন বন, সিএনসি
পরিচালক
সহকারী পরিচালক (সিএনএস)
সেতুল মোদাফোন ফর্ম-৩০১

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10	10	Cha- Met- Tha-11-0541 .Providing Fitting & Fixing Suspension, Engine overhauling & machining works, Injectors, Air Condition & other Spare parts, Seat cover change, Denting, Painting, supply of wheel and battery etc.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
11	11	Cha- Met- Tha-11-0531 .Providing Fitting & Fixing Suspension, Engine overhauling & machining works, Injectors, Air Condition & other Spare parts, Seat cover change, Denting, Painting, supply of wheel and battery etc.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									

Approved

মোঃ ইব্রাহিম মুহী
সি.এন.এস প্রকৌশলী
১৫ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

মোঃ ইব্রাহিম মুহী
সি.এন.এস প্রকৌশলী
১৫ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

মোঃ নজরুল ইসলাম শফুজ্জামান
অতিরিক্ত কর্মকর্তা
আন্তর্জাতিক বিমানবন্দর (দায়িত্বে)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

উইঃ কমান্ডার মোঃ ফাহাদ হোসেন বান, সি.এন.এস
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2021-2022

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258101

Budget: Vehicle Maintenance
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 116 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
12	12	Supply of Spare Parts for Daily time to time use in Different Vehicles (Microbus) at SAIA (1)Petrol filter, part no:23300-15010-7 nos (2) Petrol filter, part no:135737M.B129591-14 nos (3) Fan belt,Size:pk-385pk-985-8 nos (4) Fan belt,Size:F.M-37-4 nos,Mobile filter pt no.M.D.001445-12 nos (5) Mobil filter pt no.M.D.0445-12 nos (06) Mobil filter pt no.M.D.031805,06 nos (07) Spark plug 12 Volt for Mitsubishi Micro Bus, 48 Nos. (08) Spark plug 12 Volt for Toyota Micro Bus, 24 Nos. (09) Head light sealed Bim, 10Nos. (10) GT Horn 12 Volt,16 Nos. (11) Clutch Cable, 06 Nos. (12) Accelerator Cable, 06 Nos.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Nov-22	11-Dec-22	15-Jan-23	29-Jan-23	05-Feb-23	05-Mar-23		04-May-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
13	13	Supply of Spare Parts for Daily time to time use in Different Vehicles (Pick-up) at SAIA (01) Air cleaner Filter Element, 09 Nos. (02) A/C Pump, 04 Nos. (03) Distributor Plug Lid (5 Pec set) 04 Set (04) Distributor cap, 04 Nos. (05) Ignition coil,03 Nos. (06) Self-starter, 03 Nos.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Nov-22	11-Dec-22	15-Jan-23	29-Jan-23	05-Feb-23	05-Mar-23		04-May-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

Approved

22/05/2022
29/05/22

22/05/2022
স্বাক্ষরিত
মহাপরিচালক (মিঃ এম.এ.এ.সি.)
গেজেট খোদাশোহর কর্মকর্তা
স্বাক্ষরিত

22/05/2022
স্বাক্ষরিত
মহাপরিচালক (মিঃ এম.এ.এ.সি.)
গেজেট খোদাশোহর কর্মকর্তা
স্বাক্ষরিত

22/05/2022
স্বাক্ষরিত
মহাপরিচালক (মিঃ এম.এ.এ.সি.)
গেজেট খোদাশোহর কর্মকর্তা
স্বাক্ষরিত

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
14	14	Supply of Spare Parts for Daily time to time use in Different Vehicles (Pick-up) at SAIA (01) Mobil filter, 32 Nos. (02) Petrol Filter, 24 Nos. (03) Fan Belt, 24 Nos. (04) Spark plug 12 Volt, 72 Nos. (05) C.B Point 30 Nos. (06) Condenser 0.25 mfd, 33 Nos.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Nov-22	08-Jan-23	19-Feb-23	26-Mar-23	02-Apr-23	30-Apr-23		19-Jul-23
									Planned Days		0	42	42	35	7	28	154	80
									Actual Dates									
15	15	Mitsubishi Microbus Dha-Met-Cha-51-0664, Providing Fitting & Fixing Suspension, Engine overhauling & machining works and Maintenance, Starting Box, Starting Coloum, Gear liver, spring set, Seat cover change, Denting, Painting and Wheel & Battery Supply.	Job	2	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Nov-22	08-Jan-23	19-Feb-23	26-Mar-23	02-Apr-23	30-Apr-23		30-May-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
16	16	Mitsubishi pickup Dha-Met-Ma-02-2101, Providing Fitting & Fixing Suspension, Engine overhauling & machining works and Maintenance, Starting Box, Starting Coloum, Gear liver, spring set, Seat cover change, Denting, painting and Wheel & Battery Supply.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Nov-22	08-Jan-23	19-Feb-23	26-Mar-23	02-Apr-23	30-Apr-23		30-May-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
17	17	Mitsubishi pickup Cha-Met-Tha-11-0052, Providing Fitting & Fixing Suspension, Engine overhauling & machining works and Maintenance, Starting Box, Starting Coloum, Gear liver, spring set, Seat cover change, Denting, Painting and Wheel & Battery Supply.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Nov-22	08-Jan-23	19-Feb-23	26-Mar-23	02-Apr-23	30-Apr-23		30-May-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									
18	18	Supply of spare parts for Daily time to time maintenance for different vehicle	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									

স্বাক্ষরিত
২৭/০৫/২০২২
মোঃ নজরুল ইসলাম
সহকারী পরিচালক (মি.এন.এস.)
স্টেশন কোয়ার্টার্স অফিস
ঢাকা।

২৭/০৫/২০২২
মোঃ নজরুল ইসলাম
সহকারী পরিচালক (মি.এন.এস.)
স্টেশন কোয়ার্টার্স অফিস
ঢাকা।

২৭/০৫/২০২২
উইং কমান্ডার (মি.এন.এস.)
পরিচালক
শাহ আলী হোসেন

Approved

Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
19	19	Providing Fitting & Fixing Spare Parts & Battery Supply, Wheel, Air Compressor work, Hydraulic Jogchange etc. for Runway Sweeper	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates	28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23	
									Planned Days	0	42	42	35	7	28	154	30	
									Actual Dates									
20	20	Providing Fitting & Fixing Spare Parts, Engine Over hauling, Denting, painting, wheel & Battery Supply, Hydraulic site maintenance others related works for Hoist Vehicle	Job	3	LTM/e-GP	HOPE	CAAB own fund	3.00	Planned Dates	28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23	
									Planned Days	0	42	42	35	7	28	154	30	
									Actual Dates									
21	21	Renual of Transport tax token, fitness & insurance at Shah Amanat International Airport	Job	1	LTM/e-GP	HOPE	CAAB own fund	6.00	Planned Dates	28-Dec-22	08-Feb-23	22-Mar-23	26-Apr-23	03-May-23	31-May-23		30-Jun-23	
									Planned Days	0	42	42	35	7	28	154	30	
									Actual Dates									
22	22	Cha-Met- Tha-11-0540 .Providing Fitting & Fixing Providing Fitting & Fixing Suspension, Engine overhauling & machining works, injectors, Air Condition & other Spare parts, Seat cover change, Denting, Painting supply of wheel and battery etc.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates	28-Dec-22	29-Dec-22	30-Dec-22	31-Dec-22	01-Jan-23	02-Jan-23	03-Jan-23	04-Jan-23	
									Planned Days	0	42	42	35	7	28	154	30	
									Actual Dates									
23	23	Titen-1 .Providing Fitting & Fixing Spare Parts & Battery Supply for Shah Amanat International Airport	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates	28-Dec-22	29-Dec-22	30-Dec-22	31-Dec-22	01-Jan-23	02-Jan-23	03-Jan-23	04-Jan-23	
									Planned Days	0	42	42	35	7	28	154	30	
									Actual Dates									
24	24	Titan-3 .Providing Fitting & Fixing Spare Parts, Wheel & Battery Supply for Shah Amanat International Airport	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates	28-Dec-22	29-Dec-22	30-Dec-22	31-Dec-22	01-Jan-23	02-Jan-23	03-Jan-23	04-Jan-23	
									Planned Days	0	42	42	35	7	28	154	30	
									Actual Dates									

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258102

Budget: MT Fuel
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 60 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Supply of MT Fuel at Shah Amanat International Airport, Chattogram.	Job	6	LTM	HOPE	CAAB own fund	60.00	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

Approved

মোঃ ইবনুল মুহী
পিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

মোহাম্মদ আলি উল্লাহ
সহকারী পরিচালক (পিএনএস)
সেবার মেনেজমেন্ট কর্মকর্তা
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

২৭.০৬.২০২২
কর্তৃপক্ষ
প্রোগ্রাম কর্মকর্তা
প্রকল্প কর্মকর্তা (দায়িত্বে)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

২৭.০৬.২২
উইং কমান্ডার মোঃ ফরহান হোসেন বান, শিফার্সি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258104

Budget: Communication Maintenance(Civil)
Budget Allocation for FY 2022-23
Proposed Budget Tk. :5 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Emergency Unseen Works (Quotation) at Shah Amanat International Airport, Chattogram.	Job	1	LTM	HOPE	CAAB own fund	5.00	Planned Dates		27-Nov-22	11-Dec-22	15-Jan-23	29-Jan-23	05-Feb-23	05-Mar-23		04-May-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

Approved

[Signature]
মোঃ ইব্রাহিম মুহী
সিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29/05/2022
মোঃ নজরুল ইসলাম
সিনিয়র প্রকৌশলী
সহকারী প্রকৌশলী
সিএনএস, চট্টগ্রাম

[Signature]
29.06.2022
মোঃ নজরুল ইসলাম
প্রকৌশলী
সিনিয়র প্রকৌশলী
সহকারী প্রকৌশলী
সিএনএস, চট্টগ্রাম

[Signature]
27.06.22
ইইং কমতার কোঃ সফওয়ান হোসেন বান, সিএনএস
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258105 (Ongoing)

Budget: CNS Maintenance
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 136.5 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	1	Supply of UPS Battery Pac (12V,44A) Qty: 68 for RADAR Station & RADAR RDP System at SAIA,CTG.	Job	1	LTM/e-GP	HOPE	CAAB own fund	14.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22	98	01-Feb-23
									Planned Days		0	14	35	14	7	28		60
									Actual Dates									
2	2	Scrapping & Painting of all Hut & all HF,VHF Triangular Mast, Scanning Machine & Baggage Tray, Cable Tray at Shah Amanat International Airport, Chattogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22	98	01-Feb-23
									Planned Days		0	14	35	14	7	28		60
									Actual Dates									

[Signature]
29/06/2022
মোঃ ইব্রাহিম হুসেইন
নিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29/06/2022
মোঃ নজরুল ইসলাম মজুমদার
এরোড্রাম কর্মকর্তা
ভাটান কর্মকর্তা (দায়িত্বে)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

[Signature]
29.06.22
উইং কমান্ডার মোঃ ফকরুল হোসেন নান্ন, পিএমসি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258105

Budget: CNS Maintenance
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 136.5 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3	3	Supply and installation of consumable battery items (12V 7.5AH and 6V 12AH) for different UPS used in CNS equipment, Qty: 20 Doz at SALA, Chattogram	Job	1	LTM/e-GP	HOPE	CAAB own fund	8.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
4	4	Supply of HDD-24 nos For Various RDP Server of RADAR System at Shah Amanat International Airport.Chattogram	Job	1	LTM/e-GP	HOPE	CAAB own fund	15.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
5	5	Establishment of GP, LLZ and DVOR/ DME remote line from hut to ECR, Establishment of Under Ground Near Field Monitor (NFM) cable from DVOR/ DME hut to NFM antenna and renovation work of lock system for all equipment hut.	Job	1	LTM/e-GP	HOPE	CAAB own fund	20.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
6	6	Supply of local control and monitoring unit LCMU (Laptop) for GP, LLZ and DVOR hut	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

Signature
২৭/০৫/২০২২
নির্বাহী প্রকৌশলী
সহকারী প্রকৌশলী (সিএনএস)
সহকারী প্রকৌশলী (সিএনএস)

Signature
২৭/০৫/২০২২
সহকারী প্রকৌশলী (সিএনএস)
সহকারী প্রকৌশলী (সিএনএস)
সহকারী প্রকৌশলী (সিএনএস)

প্রকৌশলী (সিএনএস)
প্রকৌশলী (সিএনএস)
প্রকৌশলী (সিএনএস)
প্রকৌশলী (সিএনএস)
প্রকৌশলী (সিএনএস)

Signature
২৭/০৫/২০২২
উইং কমান্ডার (সিএনএস)
উইং কমান্ডার (সিএনএস)
উইং কমান্ডার (সিএনএস)

Approved

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
7	7	Supply of essential CNS equipment for ECR, Transmitting Station and Terminal Equipment	Job	1	LTM/e-GP	HOPE	CAAB own fund	8.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
8	8	Supply of various spare parts for PABX system and upgradation of existing Facilities.	Job	1	LTM/e-GP	HOPE	CAAB own fund	12.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
9	9	Supply of Computer Continuous Paper (72 Box) and Ribbon (100 pcs) at Shah Amanat International Airport, Chattogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	1.50	Planned Dates		27-Aug-22	28-Aug-22	29-Aug-22	30-Aug-22	31-Aug-22	01-Sep-22	02-Sep-22	03-Sep-22
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

[Signature]
21/06/22
মোঃ ইব্রাহিম মুন্সী
সিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29/06/22
মোঃ নজরুল ইসলাম মজুমদার
এরোপ্লান কর্মকর্তা
ভান্ডার কর্মকর্তা (দায়িত্বে)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

[Signature]
27.06.22
উইং কমান্ডার মোঃ সরহান হোসেন বান, পিএসসি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]

Approved

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10	10	Supply of different types of spare parts for CCTV System (Camera Belt, Lens, 32 inch Minitor etc) at SAIA,CTG.	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		27-Oct-22	10-Nov-22	15-Dec-22	29-Dec-22	05-Jan-23	02-Feb-23		03-Apr-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
11	11	Supply of different types of spare parts for X-Ray Scanning Machine (Monitor, UPS, IC etc) at SAIA,CTG.	Job	1	LTM/e-GP	HOPE	CAAB own fund	8.00	Planned Dates		27-Oct-22	10-Nov-22	15-Dec-22	29-Dec-22	05-Jan-23	02-Feb-23		03-Apr-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
12	12	Supply of different types of spare parts for PA and Conference system (Wired and Wireless Microphone Set and others) at SAIA,CTG.	Job	1	LTM/e-GP	HOPE	CAAB own fund	3.00	Planned Dates		27-Oct-22	10-Nov-22	15-Dec-22	29-Dec-22	05-Jan-23	02-Feb-23		03-Apr-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
13	13	Supply of HDD Contorller Card for Various Workstation of RADAR System,Cooling Fan for VCCS	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
14	14	Emergency unseen work (quotation)	Job	1	LTM/e-GP	HOPE	CAAB own fund	2	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
15	15	Supply of Engine Generator Fuel for Power house at Shah Amanat International Airport, Chattogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	15.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

[Signature]
27/08/2022
সহকারী পরিচালক (প্রশাসনিক)
স্বদেশ মোকাদ্দাস ফারুকী

[Signature]
27/08/2022
মোহাম্মদ আলী উল্লাহ
স্বদেশ পরিচালক (প্রশাসনিক)
স্বদেশ মোকাদ্দাস ফারুকী

[Signature]
27/08/2022
মোহাম্মদ ইসলাম মজুমদার
এক্সিকিউটিভ কর্মকর্তা
স্বদেশ পরিচালক (প্রশাসনিক)

[Signature]
27/08/2022
মোহাম্মদ হুমায়ুন কবীর
পরিচালক
স্বদেশ পরিচালক (প্রশাসনিক)

[Signature]
27/08/2022
স্বদেশ পরিচালক (প্রশাসনিক)

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258108

Budget: Airport Cleaning Works
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 200 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Airport Cleaning Works at Shah Amanat International Airport, Chattogram.	Job	1	OTM	HOPE	CAAB own fund	200.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

Approved

[Signature]
29/06/22
মোঃ ইব্রাহিম হুসেইন
সিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29/06/22
মোঃ নজরুল ইসলাম মজুমদার
এরোছাম কর্মকর্তা
জরুর কর্মকর্তা (গার্মেন্টেজ)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

[Signature]
29-06-2022
মোঃ নজরুল ইসলাম মজুমদার
এরোছাম কর্মকর্তা
জরুর কর্মকর্তা (গার্মেন্টেজ)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

[Signature]
27.06.22
উইং কমান্ডার মোঃ মাহমুদ হোসেন বানু, সিএমসি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258109 - Gardening (Ongoing)

Budget: Gardening
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 12 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Supply of Diff. Species of Seedling, Fertilizer, Insecticides for Beautification at Shah Amanat International Airport, Chattogram.	Job	3	LTM	HOPE	CAAB own fund	3.00	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
2		Beautification of airport and residential area at SALA, Ctg	Job	1	LTM	HOPE	CAAB own fund	6.50	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
3		Emergency unseen Gardening Works (Quotation) at Shah Amanat International Airport, Chattogram.	Job	1	LTM	HOPE	CAAB own fund	2.50	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

স্বাক্ষরিত
২৭/০৫/২০২২
মোঃ ইব্রাহিম মুন্সী
সিএমএস অফিসার
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

২৭/০৫/২০২২
মোঃ আব্দুল আজিজ উল্লাহ
সহকারী পরিচালক (নিয়ন্ত্রণ)
প্রোগ্রাম কোয়ালিটি কন্ট্রোল
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

২৭/০৫/২০২২
উইং কমান্ডার মোঃ ফজল মোসলেম বান, সিএমএস
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-23**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258110 (Ongoing)

Budget: Sanitation
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 19 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Supply of Sanitation Goods(Aerosol-20 doz,Air freshner-20 doz,Jet Powder-18 doz,Vim-15 doz,Harpic-18 doz,Floor Cleaner-18 doz,Glass Cleaner-15 doz,Bleaching Powder-200 kg,Washing Soap-120 doz,Toilet Soap-72 doz,Savlon-18 doz,Tissue Paper-72 doz,Toilet paper-60 doz,Mosquite Coil-72 doz,Broom-30 doz,Cotton Duster-150 doz,Cotton Jute-200 kg,Mop-6 doz,Lock-12 doz,Bali-5 doz,Mog-6 doz,Bodna-6 doz,Basket-6 doz,Liquid soap-12 doz,Rope-50 kg,Towel-6 doz,Brush-12 doz,Jug-6 doz, etc.) for different Section at SAIA,Chattoogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	9.00	Planned Dates		27-Aug-22	10-Sep-22	15-Oct-22	29-Oct-22	05-Nov-22	03-Dec-22		01-Feb-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
2		Supply of Different types of sanitation goods at SAIA,Chattoogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	1.00	Planned Dates		20-Jul-22	03-Aug-22	07-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		25-Dec-22
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

Approved

[Signature]
29/06/2022

[Signature]
29/06/2022
মোহাম্মদ আলি উল্লাহ
সহকারী পরিচালক (নিয়ন্ত্রণ)
চৌম্বাণ যোগাযোগ কর্মকর্তা
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

[Signature]
29/06/2022
মোহাম্মদ আলি উল্লাহ
সহকারী পরিচালক (নিয়ন্ত্রণ)
চৌম্বাণ যোগাযোগ কর্মকর্তা
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-23

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258110

Budget: Sanitation
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 19 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3		Supply of Sanitation Goods (Basket-6 doz, Liquid soap-12 doz, Rope-50 kg, Towel-6 doz, Washing Soap-120 doz, Toilet Soap-72 doz, Aerosol-20 doz, Air freshener-20 doz, Jet Powder-18 doz, Vim-15 doz, etc.) for different Section at SAIA, Chattogram.	Job	3	LTM/e-GP	HOPE	CAAB own fund	6.00	Planned Dates		20-Jul-22	03-Aug-22	07-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22		25-Dec-22
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
4		Emergency Unseen Work (Quotation) for Sanitation Goods of Different section at SAIA, Chattogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	3.00	Planned Dates		28-Aug-22	09-Oct-22	20-Nov-22	25-Dec-22	01-Jan-23	29-Jan-23		28-Feb-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									

[Signature]
মোঃ মাহমুদ হুসেইন
সিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
২৭/০৬/২০২২
সহকারী পরিচালক (সিএনএস)
শেখ মাহমুদ হুসেইন
জ্যেষ্ঠ আফিসার
সিএনএস, চট্টগ্রাম

[Signature]
২৭-০৬-২০২২
মোঃ নজরুল ইসলাম মজুমদার
এক্সিকিউটিভ অফিসার
জ্যেষ্ঠ (সিএনএস)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

[Signature]
২৭.০৬.২২
উইং কমান্ডার মোঃ কবীর হোসেন বানু, পিএসসি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258111 (ongoing)

Budget: Fire Drill
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 40 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Airport Emergency Exercise (Bomb Threat)	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

[Signature]
29/05/2022
মোঃ ইবনুল মুহী
সিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29/05/2022
মোঃ ইবনুল মুহী
সিএনএস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29.06.2022
মোঃ নজরুল ইসলাম মজুমদার
এক্সিকিউটিভ কর্মকর্তা
ভাষার কর্মকর্তা (দায়িত্বে)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

[Signature]
27.06.22
উইং কমান্ডার মোঃ করিম হোসেন বান, সিএসসি
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258111

Budget: Communication Maintenance
Budget Allocation for FY 2022-23
Proposed Budget Tk. :40 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Emergency Fire Drill Exercise-2022 at Shah Amanat International Airport.	Job	1	LTM/e-GP	HOPE	CAAB own fund	25.00	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
2		Unseen Table Top Exercise -2022-2023	Job	1	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		27-Jul-22	10-Aug-22	14-Sep-22	28-Sep-22	05-Oct-22	02-Nov-22		01-Jan-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

Approved

[Signature]
29/06/2022
মোঃ ইবনুল মুহী
সিএনএস প্রকৌশলী
শ্রী আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29/06/2022
মোঃ নজরুল ইসলাম
সহকারী পরিচালক (সিএনএস)
টেকনিক্যাল সার্ভিসেস
শ্রী আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

[Signature]
29.06.2022
মোঃ নজরুল ইসলাম মজুমদার
এক্সিকিউটিভ কর্মকর্তা
আবাসিক কর্মকর্তা (সিএনএস)
শ্রী আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

[Signature]
29/06/2022
উপকর্তা/সহকারী পরিচালক
পরিচালক
শ্রী আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258133 (Ongoing)

Budget: Airport Maintenance
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 79 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1		Cutting jungle shrub including removing & cleaning spot/site etc. at GP hut/RWY 23 area & localizer hut/RWY 05 for Shah Amanat International Airport.	Job	1	LTM/e-GP	HOPE	CAAB own fund	7.00	Planned Dates		02-Nov-22	14-Dec-22	25-Jan-23	01-Mar-23	08-Mar-23	05-Apr-23		24-Jun-23
									Planned Days		0	42	42	35	7	28	154	80
									Actual Dates									
2		Cutting jungle shrub including removing & cleaning spot/site etc. at residential area (rest house, mosque, pond, footpath, maintenance road side, VOR and Tx station etc.) Shah Amanat International Airport.	Job	2	LTM/e-GP	HOPE	CAAB own fund	5.00	Planned Dates		02-Nov-22	14-Dec-22	25-Jan-23	01-Mar-23	08-Mar-23	05-Apr-23		24-Jun-23
									Planned Days		0	42	42	35	7	28	154	80
									Actual Dates									
3		Supply of bed sheet, mosquito net, pillow, towel, zaynamaz, polypiline, lock, GI wire, National flag, kettle, flask, uniliver pureit cartridge set, da, fanna, mosquito bat etc. for SAIA, Ctg	Job	3	LTM/e-GP	HOPE	CAAB own fund	3.00	Planned Dates		02-Nov-22	14-Dec-22	25-Jan-23	01-Mar-23	08-Mar-23	05-Apr-23		24-Jun-23
									Planned Days		0	42	42	35	7	28	154	80
									Actual Dates									

মোঃ ইব্রাহীম মুন্সী
সিএনএস প্রকৌশলী
গাড়ি আনান্ড আর্জেন্টার ইমেন্টের
চট্টগ্রাম।

মোঃ মদন কান্ত
সহকারী পরিচালক (সিএনএস)
সিএনএস প্রকৌশলী
চট্টগ্রাম আনান্ড আর্জেন্টার ইমেন্টের
চট্টগ্রাম।

মোঃ নজরুল ইসলাম মজুমদার
এক্সিকিউটিভ কর্মকর্তা
আনান্ড আর্জেন্টার ইমেন্টের
চট্টগ্রাম।

২৭/০৬/২২
উই কমন্ডার মোঃ ফজল হোসেন বন, সিএনএস
পরিচালক
শাহ আমানত আর্জেন্টার ইমেন্টের
চট্টগ্রাম।

Approved

**ANNUAL PROCUREMENT PLAN, SHAH AMANAT INTERNATIONAL AIRPORT, CHATTOGRAM
FINANCIAL YEAR 2022-2023**

Ministry/Division Ministry of Civil Aviation and Tourism
Agency Civil Aviation Authority of Bangladesh
Procuring Entity Name & Code Director, Shah Amanat International Airport.
Project/Programme Name & Code 3258133

Budget: Airport Maintenance
Budget Allocation for FY 2022-23
Proposed Budget Tk. : 79 Lac

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
4		Casual labour for cargo and other section Shah Amanat International Airport.	Job	1	LTM/e-GP	HOPE	CAAB own fund	20.00	Planned Dates		20-Nov-22	04-Dec-22	08-Jan-23	22-Jan-23	29-Jan-23	26-Feb-23		27-Apr-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
5		Titan-1&Titan-3 and NAFCO Providing Fitting & Fixing Spare Parts & Battery Supply for Shah Amanat International Airport	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		20-Nov-22	04-Dec-22	08-Jan-23	22-Jan-23	29-Jan-23	26-Feb-23		27-Apr-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
6		Supply of Double line Delivery Hose Pipe, Stretcher, Fire Protective Dress,Helmet, Gumboot, Sun Glass, Rain coat etc.for Shah Amanat International Airport	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		20-Nov-22	04-Dec-22	08-Jan-23	22-Jan-23	29-Jan-23	26-Feb-23		27-Apr-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									
7		Supply of Saw Generator & Breathing Apparator Set for Shah Amanat International Airport	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		20-Nov-22	04-Dec-22	08-Jan-23	22-Jan-23	29-Jan-23	26-Feb-23		27-Apr-23
									Planned Days		0	14	35	14	7	28	98	60
									Actual Dates									

স্বাক্ষরিত
সিএনএস অফিসার
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

স্বাক্ষরিত
সহকারী পরিচালক (নিয়ন্ত্রণ)
সিএনএস অফিসার
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

স্বাক্ষরিত
মোঃ নূরুদ্দীন ইসলাম মজুমদার
প্রোগ্রামার কর্মকর্তা
ভাণ্ডার কর্মকর্তা (মাসিক)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

স্বাক্ষরিত
উঃ কমিটার মোঃ মুরহাম্মাদুল হক সিদ্দিকী
পরিচালক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Approved

Serial No.	Pack. No.	Description of procurement package Goods/ Equipment	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd Cost (In lakh Taka)	Time Code for Process	Not used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
8		Supply of portable fire extinguisher, multipurpose nozel, foam making branch pipe, BA set, foam inlet motor etc. at Shah Amanat International Airport, Chattogram.	Job	1	LTM/e-GP	HOPE	CAAB own fund	10.00	Planned Dates		20-Nov-22	01-Jan-23	12-Feb-23	19-Mar-23	26-Mar-23	23-Apr-23		12-Jul-23
									Planned Days		0	42	42	35	7	28	154	80
									Actual Dates									
9		Emergency unseen Work (Quotation) Aerodrome and Fire at Shah Amanat International Airport, Chattogram.	Job	1	LTM	HOPE	CAAB own fund	4.00	Planned Dates		20-Nov-22	01-Jan-23	12-Feb-23	19-Mar-23	26-Mar-23	23-Apr-23		23-May-23
									Planned Days		0	42	42	35	7	28	154	30
									Actual Dates									

মোঃ ইব্রাহিম হুসেইন
সি.এন.এস প্রকৌশলী
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

২৭/০৬/২০২২
মোঃ আমানত আলী ভট্টাচার্য
সহকারী পরিচালক (নির্বাহন)
সেতন যোগাযোগ কর্মকর্তা
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
সি.এ.বি, চট্টগ্রাম

২৭.০৬.২০২২
মোঃ নজরুল ইসলাম মজুমদার
এক্সিকিউটিভ কর্মকর্তা
ভাড়া কর্মকর্তা (দায়িত্বে)
শাহ আমানত আন্তর্জাতিক বিমানবন্দর, চট্টগ্রাম।

২৭/০৬/২০২২
উইং কমান্ডার মোঃ রুহুল হোসেন বানু, পিএসসি
পলিটেকনিক
শাহ আমানত আন্তর্জাতিক বিমানবন্দর
চট্টগ্রাম।

Approved